

Comprehensive Annual Maintenance Contract and 24 x 7 Onsite Operation Support of Data Centre & NOC Room Equipments for 3 Years on behalf of State Tax Department, Government of Gujarat

Sr. No.	RFP Page No.	RFP Clause No	RFP Clause	Queries	Clarifications
1	11	Data Center & NOC Room Equipments Details TABLE A: DATA CENTER COMPONENT	B) Electrical Infrastructure, 1. Electrical Panel - 200 KVA Loads	Please provide complete SLD of Panel.	Please find separate attached file
2	11	Data Center & NOC Room Equipments Details TABLE A: DATA CENTER COMPONENT	B) Electrical Infrastructure, 2. Main Power Cable Work [150 MTR length]	Please provide sizes and quantities of cables.	400 Sqr MM
3	11	Data Center & NOC Room Equipments Details TABLE A: DATA CENTER COMPONENT	B) Electrical Infrastructure, 5. 40 KVA UPS Systems with Sync. Panel	Please provide the model number of 40kVA UPS.	UPS1-APC Model No.-SUVTP40KV,PS1307332109 UPS2-APC Model No.-SUVTP40KH ,PS1307332125 UPS3-APC Model No.-SUVTP40KH,PS1344130265
4	11	Data Center & NOC Room Equipments Details TABLE A: DATA CENTER COMPONENT	B) Electrical Infrastructure, 5.1. 30 Minutes Battery Bank for 40 KVA UPS (12V- 65AH)	Kindly provide the number of batteries used for Back-up	UPS1-APC -32 ROCKET/AMARON Battery UPS2-APC -32 ROCKET/AMARON Battery UPS3-APC -32 ROCKET/AMARON Battery
5	11	Data Center & NOC Room Equipments Details TABLE A: DATA CENTER COMPONENT	C) Cooling Systems, 1. PAC Systems [12 TR]	Please provide the model number of 12 TR PAC.	UNIFLAIR PAC1-Model No.-TDAR1321AN001, Unit Serial no- NUCX5061 , UNIFLAIR PAC2-Model No.-TDAR1321AN001, Unit Serial no- NUCX5059 , UNIFLAIR PAC2-Model No.-TDAR1321AN001, Unit Serial no- NUCX5060 ,
6	11	Data Center & NOC Room Equipments Details TABLE A: DATA CENTER COMPONENT	C) Cooling Systems, 2. Out Door and Lowside work	Please provide the length and size of copper pipe.	20mtr to 30mtr (Each PAC Outdoor unit have 2 copper pipe) 1st pipe-7/8mm 2nd pipe-1/2mm
7	11	Data Center & NOC Room Equipments Details TABLE A: DATA CENTER COMPONENT	C) Cooling Systems 3. Comfort AC - 2 TR Split AC	Please provide the model number of split AC.	1Splits AC Model No,-RAU223HTD/2013 2Splits AC Model No,-RAU318HTDZ1/2013, 3Splits AC Model No,-RAU223HTD/2013, 4Splits AC Model No,-RAU323KUDB/2014, 5Splits AC Model No,-RAU323KUDB/2014, 6Splits AC Model No,-RAU223HTD/2013, 7Splits AC Model No -RAU223HTD/2013
8	11	Data Center & NOC Room Equipments Details TABLE A: DATA CENTER COMPONENT	E) D G Set, 1. 200 KVA Diesel Generator Set	Please provide the make and model number of generator.	KIRLOSKAR Model No-200WS,Rating-200KVA,MFG Date-23/05/2013,Certificate No,-KG200WS/2013/1929
9	General			Please provide complete site plan with the area marking dedicated for DC area, Substation area, DG area, UPS area etc.	Please find separate attached file